



Full rewire

- All electric cabling in vessel replaced
- All new lights throughout entire vessel including LED strip lights
- GDS light control system
- All new switches & plugs
- All new main switch board
- All new distribution boxes
- New AMS
- All new batteries
- All new battery chargers

Generators

- Added parallel capabilities
- Port gen all new exhaust
- STB gen forward half of exhaust replaced

All new stanchions

- New guard rails
- New pulpit

Upholstery

- New Bimini' s
- New varnish covers
- New bimini sides
- New sail cover
- New tender cover

Appliances

- New washing machine New dryer
- New drinks fridge
- New ice maker

Galley

- New oven
- New hobs
- New microwave
- New fridge
- New freezer
- New cupboards
- Larger work top
- New extraction/ New ducting
- New dishwasher

Tender

Completely new tender
New tender chocks made from mirror polished stainless steel
Seabob chocks
All new pad eyes for tender chocks & tie downs - with backing plates

Sails

All sails new 2022 and fitted 2025

Ballast

Removed ballast from keel tank and added to keel
Lightship survey & new stability book
3D scan of the hull

Keel tank

Full sand blast & repaint
Keel bolts all torque tested

Engine room

New fire pump
New bilge pump
New emergency fire/bilge pump
Reconditioned water maker
Ventilations fans Reconditioned
Dampers Reconditioned
Rebuilt/ bilge pumping system

Main engine

New turbo
Rebuilt entire exhaust
All new lagging
Fuel pump service

Several

Through hull fittings
All 15 removed & replaced class approved
Old pipes in ER replaced
Water tank overflow redesign
All senders upgraded for AMS
New water separator
All pumps serviced
FM 200 serviced
New voltage regulators for start batteries all three engines
Prop shaft protection
New fire & bilge manifold
Fuel tanks clean
Black & grey tanks clean
Super chlorinate fresh water system
New main engine starter motor

Hull

Sweep blast back to strong layer
Gel shield to protect fibre glass layer
Antifouling paint system
Prop speed on prop

Top sides

Prime
Awl grip top coats
CCS paint surveyors to monitor all paint work
Bulwarks paint

Decks

All new caulking on deck
Deck box new lid - teak planking

Rebuild of anchor system

New windlass
New gypsy
New stainless anchor chain
New anchor
Spinnaker pad eye renewed certified to 7.5T

Winches/deck equipment

All winches fully stripped & rebuilt
All blocks serviced
Main sheet winch given third speed LSA/FFE
All serviced Class 10 year survey on everything

Varnish

All varnish on deck (except wheel) fully stripped back & 16 coats minimum

Air conditioning

New A/C Dometic plant
4 x new fan coils forward
14 fan coils removed & reconditioned

Dorades

4 x new mushroom style dorades on fore deck

Main engine controls

All new controls
2nd control added to pilothouse

Steering system

Fully removed & rebuilt

Rudder

Removed & serviced
Auto pilot removed & serviced

Aft fair leads

New fair leads installed with rollers

Mast

Mast removed
All standing rigging checked
NDT tested an lot
New splitter track system installed
Touch up paint over mast/boom
Welding repairs to boom after NDT testing
Lightening rod installed
All new electrical cables in mast
Mast burgee added R
eorganisation of all antennas
Both furlers back to manufacturer for service
New lazy jacks
All sheaves in mast & booms serviced with new bearings etc
Rig tune
Back stay cylinder serviced
Vang serviced
Outhaul serviced
New mast breathers
Jib sheet tracks removed & checked
Second Starlink antenna fitted to mast for redundancy

Hatches

All removed & new seals
All painted
All dogs removed & serviced
Stronger fittings into wood - metal plugs

Hydraulic system

Full rebuild
Most hoses replaced

All details are offered to you by White Whale Yachtbrokers in good faith and are never contractual binding, always to be checked by buyer.



Broker : Guido van den Berg
Mail: international@wwy.nl
Tel: +31 (0) 646 086 467